CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.10/NNR/CEMENT/2012-13

Date: 20.03.2013

TEST REPORT

CLIENT	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
AGENCY	:	**Mr. N. Naveen Rao**, Contractor, Bangalore.
NAME OF THE WORK	:	Construction of CC Road and RCC Drains at Sriramaiah Layout in Ward No.10, Doddabommasandra, Vidyaranyapura Sub Division, BBMP, Bangalore.
REFERENCE	:	AEE/VSD/PR/459/2012-13 Dated: 18.03.2013
SAMPLE ID	:	Cement
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-1989
1	a) Initial Setting Time	IS-4031 (Part -5)	135 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	480 Minutes	Not More than 600 Minutes
2	Soundness	IS-4031 (Part 3) by the Le-Chatelier method	1 mm	Not more than 10 mm
3	Standard Consistency	IS-4031 (Part -4)	28.00 %	-

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 15 days from the date of testing.

Verified & certified

Zadkar
AE

20/3/13
AE-1

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagara, Bangalore-79.
Tele fax : 23223227, Cell : 93428 39190, Website : www.civiltechconsultants.com
e-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.10/NNR/AGG/2012-13 : 20.03.2013

TEST REPORT ON FINE AGGREGATES (SAND)
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.

Agency : **Mr. N. Naveen Rao,** Contractor, Bangalore.

Name of Work : Construction of CC Road and RCC Drains at Sriramaiah Layout in Ward No.10, Doddabommasandra, Vidyaranyapura Sub Division, BBMP, Bangalore.

Reference : AEE/VSD/PR/459/2012-13 Dated: 18.03.2013

Date of Testing : 20.03.2013

Material : Sand Total Wt. of Aggregates in gms **2000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	98	4.90	4.90	95.1	90-100
2.36	220	11.00	15.90	84.1	75-100
1.18	520	26.00	41.90	58.1	55-90
600 Micron	427	21.35	63.25	36.8	35-59
300 Micron	482	24.10	87.35	12.7	8-30
150 Micron	213	10.65	98.00	2.0	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing

Civil-Tech Consultants & Engineers Bangalore

Verified & Certified by me

Zeeshan AE

AE/10

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.10/NNR/AGG/2012-13 : 20.03.2013

TEST REPORT ON COARSE AGGREGATES
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.

Agency : **Mr. N. Naveen Rao,** Contractor, Bangalore.

Name of Work : Construction of CC Road and RCC Drains at Sriramaiah Layout in Ward No.10, Doddabommasandra, Vidyaranyapura Sub Division, BBMP, Bangalore.

Reference : AEE/VSD/PR/459/2012-13 Dated: 18.03.2013

Date of Testing : 20.03.2013

Material : 40mm Aggregates

Total Wt. of Aggregates in gms **25500**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
80	0	0	0	100	100
40	975	3.82	3.82	96.18	95-100
20	14720	57.73	61.55	38.45	30-70
10	6845	26.84	88.39	11.61	10-35
4.75	2560	10.04	98.43	1.57	0-5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing

Civil-Tech Consultants & Engineers Bangalore

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079

Verified & Certified by me

Zeelhan
AE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ
ಯಲಹಂಕ ವಲಯ,
ಬೃ. ಬೆ. ಮ. ಸಾ. ಬೆಂಗಳೂರು-97.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.10/NNR /STEEL/2012-13

23.03.2013

TEST REPORT ON REINFORCEMENT STEEL

Client	:	**Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	:	**Mr. N. Naveen Rao**, Contractor, Bangalore.
Name of the work	:	Construction of CC Road and RCC Drains at Sriramaiah Layout in Ward No.10, Doddabommasandra, Vidyaranyapura Sub Division, BBMP, Bangalore.
Reference	:	AEE/VSD/PR/459/2012-13 Dated: 18.03.2013
Date of Test	:	23.03.2013
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm²	Tensile strength (Ultimate stress) N/mm²	Elongation percent gauge length		
2	10	0.62	513	552	13.30	O.K	O.K
3	12	0.89	515	556	13.75	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 15 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079

Verified & Certified by me

02-10

Jadhav
AE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.10/NNR/CUBE/2012-13

24.04.2013

TEST REPORT ON CONCRETE CUBES

Client	: **Asst. Executive Engineer,** Vidyaranyapura Sub Division, BBMP, Bangalore.
Agency	: **Mr. N. Naveen Rao,** Contractor, Bangalore.
Name of the work	: Construction of CC Road and RCC Drains at Sriramaiah Layout in Ward No.10, Doddabommasandra, Vidyaranyapura Sub Division, BBMP, Bangalore.
Reference	: AEE/VSD/PR/459/2012-13 Dated: 18.03.2013
Sample ID	: RCC Drain Concrete
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete	: M_{20}
Compressive Strength as on	: 28^{th} day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	27.03.2013	24.04.2013	8.215	521.6	23.18
2	27.03.2013	24.04.2013	8.369	527.5	23.44
3	27.03.2013	24.04.2013	8.472	539.4	23.97

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

Verified & Certified by me

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ,
ಯಲಹಂಕ ವಲಯ,
ಬೆಂಗಳೂರು-97.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079